EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Additional Hall on Ward office Building & Imprvt of roads & drains @ Kodigehalli Ward No.08.
2	Amount of Work Portion	5594146/=
3	Estimated Cost	60.00 Lakhs.
4	Name of contractor	Gangulu Reddy. A.
5	Agreement No.	09/11.5.20
6	No. and date under which work order issued	09/11.5.20.
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	50 Days.
15	Date of recommending time limit applied for	11.7.20 to 30.8.20.
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	30.8.20.
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to COVID-19 Work was delayed. Hence EOT may be approved without Penality
22	Remarks of the EE with the daily rate of penalty proposed	Para 21 may be approved.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer